



SYSTEM TUNE-UP CHECKLIST

www.pocosolar.com

C.L.# 879366

3345 Keller Street • Santa Clara, CA 95054

phone: 408-970-0680 • fax: 408-987-0513

Customer _____	Service Tech _____
Address _____	Date _____
City _____	Zip Code _____
Phone _____	Email _____

- Number, size and make of solar panels: _____
- All caps, pipes, or drain valves put back into operate position? Yes
- All clamps checked and tightened? Yes
- Panel tie downs and roof plumbing secure? Yes No
- Racks or stringers secure? Yes No N/A
- Type of roof: _____

GO TO PUMPHOUSE AND TURN ALL PUMPS OFF

- Make of Auto Control: _____
- Make and HP Pump: _____
- Make, Type and Size Filter: _____
- Type of Isolation Valves: _____
- Did you open iso valves? Yes
- Did you lubricate control and iso valves? Yes N/A
- If control was disabled at winterize, did you enable control? Yes N/A
- Did you set desired temperature to highest setting? Yes No N/A
- Did you set time clocks for maximum efficiency? Yes
- Filter timer set to run: _____
- Sweep timer set to run: _____

TURN ALL PUMPS BACK ON

- Is control working in all modes? Yes No N/A
- Did you leave control in "AUTO"? Yes
- If Jandy or Compool type valve, are you sure valve is "phased" properly? Yes N/A
- Is pool sweep delay working properly? Yes No N/A
- Filter pressure with solar off: _____
- Filter pressure with solar on: _____
- Air returning at pool inlets upon solar activation? Yes No
- Does air clear? Yes No
- Leaks present in pumphouse? Yes No
- Leaks present in solar panels or plumbing? Yes No

RECOMMENDATIONS: _____

- If recommendations, did you leave estimate? Yes Estimate to be sent
- Was customer home? Yes No